

Blackburn to Bolton Project: Progress Report

10th August - 16th August



Key works completed last week:

Track + drainage	Civils	Signalling, Telecoms & E+P
<ul style="list-style-type: none"> : Stage 5 Track renewal : Stage 6 Track renewal : Stage 7 Track renewal : Bridge 49 6 ft drainage installed 	<ul style="list-style-type: none"> : Bridge 43 Gabion basket wall 90% complete : Stage 2 section of ready rock retaining wall installed : Culvert 19m 644yds completed and site cleared : Bridge 47 - Installed chevrons and height restriction signage 	<ul style="list-style-type: none"> : 650v supplies now fully energised : Installed PN465 and PN467 AWS : MOD3c testing location cases : Ran cables to SPTs : Installed various driver walkways : Installed points power cables : Continued pre-testing : Various cable terminations : FSPs powered up : Began function/through testing

South To Bolton

North To Blackburn

Work	Dates
1. Stage 5: Track Renewal	08th - 11th August
2. Stage 6: Track Renewal	11th - 12th August
3. Stage 7: Track Renewal	12th - 14th August

Darwen Station

Br37 Lower Barn 19m 02c

Br38 Sough Road 19m 32c

Br39 Grimshaw St 19m 35c

Br40 St John's St 19m 60c

Br41 Red Earth Rd 19m 67c

Br42 Hannah St 19m 74c

Br43 Sudell Rd 20m 08c

Br47 Cotton Hill St 20m 44c

Br48 Dove Lane 20m 55c

Br49 Snape St 20m 69c

Br50 Goose House Rd 21m 14c

Br52 Iron Works Motorway 21m 40c

Br53A Miling Lane 21m 55c

Br52 Miling Lane 21m 67c

Key works planned for next week (17th August - 24th August):

Track + drainage	Civils	Signalling, Telecoms & E+P
<ul style="list-style-type: none"> : Complete Stage 1A, 1B & 2 stressing : Complete Stage 6 tamping and stressing : Complete Stage 7 top stone, welding and tamping : Install signage : Tidy site : Commence Hand back walkout 	<ul style="list-style-type: none"> : Complete installation of capping beam and hand rail to soil nail retaining wall : Complete final details of bridge 42 including walkways, handrails and signage. : Clear bridge 47 spoil : Tidy up site : Commence Hand back walkout 	<ul style="list-style-type: none"> : Install new points : Install remaining 2 signals : Remaining 2 Location recoversies : Install remaining SPT base/drivers walkway : Install 14 track circuit units : Install signage : Complete remaining function/through testing : Commission signalling : Hand back possession

Key Milestones

Activity Name	Forecast Completion Date (Previous)	Forecast Completion Date (current)	Completed	Variance	RAG Status
Commence Blockade	18th July	18th July	Y	0	
Hand back East Lancs line	20th July	20th July	Y	0	
Bridge 42 Installed	21st July	21st July	Y	0	
Bridge 47 Installed	21st July	24th July	Y	3	
Track reinstated on B42 & B47	24th July	24th July	Y	0	
North and South S&C Installed	01st August	01st August	Y	0	
Last engineering train exits site	15th August	15th August	Y	0	
Start Wheels Free Testing	19th August	19th August	N		
Start Signalling Commissioning	23rd August	23rd August	N		
Hand back possession	24th August	24th August	N		

R Project delivery at risk A Delivery at risk within agreed period G On target

